App F IX 4

1952-53
(C M)

File No 9-52-

Serial Nos 3, 4, 7, 12, 13,

Previous References
Nil 40-44-17 18
Nil 40 45-19 20
C M 11-49-74 75

P-20
E

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos 5

Part B for July 1953

SUBJECT

Revised Estimate for Rs 54,525/= for 13 units of quarters for the use of Sweepers in Platform Road — Bangalore city —

WD 01425—GPB—25 000—15 9 1952

L H280-83/ Dated 11 7 1953

The Commissioner Corporation of the city of Bangalore
" Chief Engineer of Mysore, B'lore
" Controller S A D,
" Auditor, corporation of the city of B'lore

Sanctions

2874

C R S APP F III—1]

GENERAL AND REVENUE SECRETARIAT

( )

NOTES — — —

Revised estimate for sweepers quarters on Platform Road,

File No. 2 5416/Md of 1952-53 | General and Revenue Secretariat

(1) The Revised estimate for Rs 52,780/ in respect of this work (2) the acceptance of the Lowest Tender of Sri P Narayanaswamy for executing the work and (3) to entrust the construction of the remaining ten units (Quarters) to the Sri Narayanaswamy is put up

4) The Corporation Engineer has now prepared a further modified estimate for Rs 54,525/ based on the actual execution of 13 units which has been approved by the Corporation in its Resln dated 15 9 52 The Commr now Requests Sanction to the Revised Estimate

5) It has been stated in the last para of the Commrs Letter that an amount of Rs 39,913/ has already been paid and excluding this the Cost of the work as per the present estimate would be Rs 18,612/ This appears to be incorrect as the estimate is for Rs 54,525/ and if the amount of Rs 39,913/ already paid is deducted the Balance Cost of the work will be Rs 14,612/ and not Rs 18,612/ How this figure was arrived at Requires to be verified

6) The estimate also Requires to be Countersigned by the Chief Engineer

7) Submit for orders

Reg 27/10/52 SO 27/10/52

8) Information on the points

flag "C"

A

Revised estimate for B S-4 5257 for 2 sweepers quarters in "plat form Road B City

5741b VG532/pl 3

noted at "A" will be ascertained from

Then the file referred to CE

28/10

Seen
DSE

9) yes
28/10/52

29/10

10) Dft Letter to the Commr B'lore Corpn is put up for approval

Dy
30/10/52

11) Issue

31/10

To
The Commr Corpn B'lore
(Through the Mayor)

L 12324/eMQ-52 4 dated 11-11-52

the present estimated cost of Rs 54,525/-
the balance cost of the work will work out to Rs 14,612/- and not to Rs 18,612/- as stated in your letter

Calls for a report- after Verification

Sus-A
18/11/52

for

Sir

The Executive Corporation of B'lore

Ref B S-D R 14/52 of 24 11 52

Requests the information called for

1) The Executive ~~Engineer~~ State sent the account passed of Rs 35,913/ and not Rs 39 913-1-0 as stated in the previous Report The balance would not work out to Rs 18 612/

13) Submit for orders. Ref paras 8 & 9 above

From the Deputy Commr

6532/wl

RR 1202
6 1 5
285

Revised estimate for Sweepers quarters on Platforms Road - B city

14) The file is approved to be forwarded on officials to the Chief Engineer for Scrutiny of the revised estimate

Dy 20/12/52

BM 20/12

U O No 316/Dy 31/12/52

15) Forwarded to the Chief Engineer of Mysore at Bangalore unofficially for Scrutiny of the estimate and remarks

for Secretary to Govt of Mysore
Local Self Govt Department

BM Dy 26/12/52

U O No 1745 /RB-52-53 dated, 3 2-53
Encl 4
Retransmitted

16) The estimate for Rs 54,525/- has been checked only arithmetically For proper technical scrutiny, the original sanctioned estimates, drawings, accepted tender rate lists, etc , are necessary These are not received

Secretary to Government,
L S G Department

(K S GADAGARA) 2 2 53
Chief Engineer of Mysore

17) If approved the application at 'A' can be called for

18) yes by a D-O letter

Dy 6/2/53

BM 6/2

6532/ml 6751/ml

Revised Estimate for Sweepers quarters
at Platform Road – B'lore City

19) Draft D O Letter to the Corporation, Blore Corporation & papers for approval

Eg 21/4/53
Sd/-

20) Issue
Sd/- 27/4

Type Comm Corpn Blore
Ch Hqrs
L 21050 dated 4-3-53

Request to send the original Sanctioned Estimate –

Sd/- 8/4

Sd/-

From
The Executive Engr Blore Corpn
No B3 PR 14/52-53 dt 14 4 53
Forwards the information called for

21) The file may now be referred again to the Chief Engineer for a proper Secretary's note on the estimate and Remarks The particulars required by the Chief Engineer are now made available
Ref para 16 of Code
Eg 22/4/53

No 35- dt 25/4/53

22) Forwarded to the Chief Engineer
for Secretary

Executive Engineer
Blore City Corporation
Engineering Section

176
AB 569
29 4 53

B IV
Sd/- 28 4 53
Ex 28 4 53
Sd/- 30/4
Sd/- 29/4/53
Sd/- 11-5-53
Sd/- 7/5/53
Sd/- 8/5/53
Sd/- 22/4
Sd/- 7/5/53

6 45 1/2nd

Revised estimate for Sweepers Quarters on Platform Road - B e/c

U O No 1606 /RB-55-54 dated, 25/27 5 53

Encl 2 no files with Estimates

Retransmitted

23) 2 The Revised estimate for Rs 54,525/- is scrutinised

The total excess over the original sanctioned estimate is 3 3

Secretary to Government, L S G Department

K. S. Rangathan
(L S G [illegible]) 24 5 53
Chief Engineer of Mysore

SECRETARY TO GOVERNMENT 27 MAY 1953 L S G DEPARTMENT

24) Recd for Sanction of the revised estimate for Rs 54,525/- in respect of Works which has also been scrutinised and accepted by the Chief Engineer. The excess over the original Sanctioned estimate is reported to be only Rs 3.3%

25) The Revised estimate for Rs 54,525 may be sanctioned

Secy 26/6

26) May be Sanctioned

SECRETARY TO GOVERNMENT 2320 24 JUN 1953

FINANCIAL SECRETARY GOV 10 JUN 1953

U O No 2299 Fl

SECRETARY TO GOVT 2370 11 JUN 1953

Secretary to Govt 8 [illegible] DEPT

Office of the Accountant for Law & Ecclesiastical No 203 Date 12/6/53

Secy 9/6

Minister for Law & Edn

Secy 27) 10/6/53

28) Secy 11/6 Minister 12/6

457/mc

Revised estimate for Sweepers Quarters in Platform Road - Bangalore Cy by

29) Off Go re put up for approval

Issue

3/7/53

3/7

Go no L 4280-83/c M 9 52-13 dtd 7/58

Sanctions the Revised estimate for Rs 54525/

To

1) The Comm, C C B.
2) " Chief Engineer
3) " Con Circle S A D
4) " Audit Cell C C B

B-22/7/58

Regn Steps (C4) - 24/1950 1

CORPORATION OF THE CITY OF BANGALORE

No B3 PR 14 Re 5 2nd estimates under Compensation Statute 4 & extg Bye-laws/52

CORPORATION OFFICES,
BANGALORE

Dated 14th October 195 2.

FROM Y HEMJERAPPA, B A , B L ,
~~THE~~ COMMISSIONER
CORPORATION OF THE CITY OF BANGALORE
BANGALORE

C R 9 5 2 3

To

The Secretary to the Government of Mysore,
Local Self Government Department
BANGALORE

SIR SUBJECT - Revised estimate for Rs 54,525/- for 13 units of quarters for the use of sweepers in platform Road- Bangalore City

---

Sr-MAS

I write to state that originally an estimate for Rs 25,000/- for the construction of 13 units of sweepers quarters at the above place was sanctioned in G O No L 7740-2/M L 40-44-18 dated 2nd February 1945 Tenders for the work were called for and the lowest tender of Sri R Chandrasekhariah was accepted and approved by Government in their order No L 6898-9/M L 40-45-20 dated 17th January 1946 with direction that entire work may not be entrusted to Sri R Chandrasekhariah the lowest tenderer but each tenderer may be asked to construct one block of sweepers quarters at the lowest tendered rates

The work was actually put on hand and only 3 units of 2 quarters each were constructed at a cost of Rs 9,280/- by the contractors of Sri N Subbiah and Sri M Balaji Roa, since the other three contractors pleaded their inability to execute the same on piece work system Then re-tenders were called for and the lowest tender of Sri P Narayanswamy for the remaining 10 units was accepted by Government in their order No L 8970-3/M1 11-49-75 dated 20th February 1950

The revised estimate for Rs 52,780/- based on the actual execution of 3 units and as per tender rates of Sri P Narayanswamy for the balance of 10 units was also sanctioned by Government in their order No L 8970-3 C n 11-49-75 dated 20th February 1950

P T O

2

The Engineer subsequently submitted a revised estimate for Rs 54,525/- based on the actual execution of all 13 units This estimate was placed before the Standing Committee (works) who approved this estimate at their meeting held on 16th June 1952

The Corporation also at their meeting held on 15th September 1952 have approved this revised estimate A copy of the resolution together with the estimate is herein enclosed for favour of obtaining sanction of Government to the resolution of the Corporation

The cost of the work viz Rs 18,612/- exclusing the amount of Rs 39,913/- already paid) will be met out of Rs.5,000/- provided in the current year's budget (52-53) under slum clearance platform Road sweepers' quarters area" the abalance being met out of next year's allotment

Forwarded with compliments

B V Lankappa

(B V LANKAPPA)
M A Y O R

VKR
14/10/52

Yours faithfully,

K Henjerappa 14/10

(K HENJERAPPA)
COMMISSIONER

14/10

RESOLUTION PASSED AT THE ADJOURNED MEETING OF THE CORPORATION OF THE CITY OF BANGALORE HELD ON 15TH SEPTEMBER 1952

---

32 Recommendation of the Standing Committee(Taxation and Fiance) dated 28th June 1952 and of the Standing Committee(works) dated 16th June 1952 approving the revised estimate for Rs 54,525/-based on the actual execution of all 13 units of quarters (two quarters each) for the use of sweepers in Platform Road, Bangalore City (remaining cost of the work i e, Rs 18,612/- to be met from the amount of Rs 5,000/- ear-marked out of Rs 1,25,000/- allotted under "F Specail Expenditure-Slum Clearance" in the current year's budget)

Sri C Rajagopalachar moved the following resolution -

"Resolved that the recommendation of the Standing Committee (Taxation and Finance) dated 28th June 1952 and of the Standing Committee (works) dated 16th June 1952, approving the revised estimate for Rs 54,525/- based on the actual execution of all 13 units of quarters (two quarters each) for the use of the sweepers in Platform Road, Bangalore City(remaining cost of the work, i e Rs 18,612/- to be met from the amoutn of Rs 5,000/- ear-marked out of Rs 1,25,000/- allotted under "F Special Expenditur Slum Clearance" in the current year's budget), be accebted "

Sri B Basavalingappa seconded the resolution and it was passed

Sd/- B V Lankappa,

MAYOR,
CORPORATION OF CITY OF BANGALORE

" C O P Y "

FOR COMMISSIONER

VKR
14/10/52

No. G 12724 / CHQ-524

Dt 14/11/52

To

The Commissioner
Corporation of the City of
Blore
(Through the Mayor)

Subject: Revised estimate for Rs 54,525 for 13 units of quarters for the use of Sweepers on Platform Road, Blore City

Sir,

With reference to your letter No B B P R 14/51-52 dated 14 10 52 on the above subject, I am directed to state that an amount of Rs 39 918/- has already been paid. If this sum is deducted from the present estimated cost of Rs 54525/- the balance cost of the work will come out to Rs 14,612/- and not to Rs 18,612/- as stated in your letter. This appears to be an apparent discrepancy which may be verified and report sent.

Yours faithfully

[illegible]
Chief Engineer

Dy 30/10/52

6

CORPORATION OF THE CITY OF BANGALORE

No B3- P R 14/52

CORPORATION OFFICES
BANGALORE-

==========

5

L 12724/< M 9-52-4

Dt to 11/11/52

From XXXXXXXXXXXXXXXXXXXXXX

The Secretary to Government,
L S G Department

To

The Commissioner,
Corporation of the City of Bangalore
(thro' the Mayor)

Sir,

Subject Revised estimate for Rs 54,525/- for 13 units of quarters for the use of sweepers in platfarm Road, Bangalore City

=====

With reference to your letter No B3 P R 14/52-52 dated 14th October 1952 on the above subject, I am directed to state that an amount of Rs 39,913/1/0 has already been paid, If this sum is deducted from the present estimated cost of Rs 54,525/- the balance cost of the work will work out to Rs 14,612/- and not to Rs 18,612/- as stated in your letter This may be verified and report sent

Yours faithfully,

7/11/52

(V Hanumanthappa)
For Secretary to Government,
L S G Department

knr-2/4 11

6

CORPORATION OF THE CITY OF BANGALORE

No B3-PR 14/52

CORPORATION OFFICES
BANGALORE

Dated 24th November 1952

FROM

K HENJERAPPA, ESQ, BA BL,
COMMISSIONER,
CORPORATION OF THE CITY OF BANGALORE,
BANGALORE

CM 9-52-7

To

The Secretary to the Government of Mysore,
Local Self Government Department,
Bangalore

SIR,

Sub - REVISED ESTIMATE FOR RS 54,525/- FOR 13 UNITS OF QUARTERS FOR THE USE OF SWEEPERS IN PLATFARM ROAD, BANGALORE CITY

With reference to your letter No L 1224/C M 9-52-4 dated the 11th November 1952, regarding the above, I write to state that only a sum of Rs.35,913/- has been paid already and not Rs.39,913-1-0 which is typing error

If the amount of Rs.35,913/- is deducted from the estimated cost of Rs.54,525/- the balance of cost of the work will work out to Rs.18,612/- as already stated in my letter

Forwarded with compliments

BV Lankappa

(B V Lankappa)
Mayor

Yours faithfully,

Jcnenjerappa

(K Henjerappa,) 24/11
Commissioner

24/11

Ngth 21050 7 24/3/53

2 Copies

To

The Commissioner
Corporation of the city of
(Cty name) Blore

(~~Through the Mayor~~)

Subject Revised estimate for Rs 54,525/- for 13 units of quarters for the use of Sweepers at Platforms Road B'lore

---

Sir,

With Reference to your letter no B3 - P R 14 152 dated 24 4 52 on the above Subject, I am ~~directed~~ desired to request you to send the original Sanctioned estimate drawings accepted tender recd lists, etc to facilitate proper Technical Scrutiny

Yours ~~faithfully~~ Sincerely

27/4

~~for~~ Dy Chief Engr

21/2/53

Sr

Recd 24/3/53

3/3/53

xxxxxxxxxxxxxxxxxxxxxxxxxx

March 1953

L^r 21060

Dear Sir,

Subject - Revised estimate for Rs 54,525-0-0 for 13 units of quarters for the use of sweepers on Platform Road, Bangalore.

With reference to your letter No B3 P R 14/52 dated the 24th November 1952, on the above subject, I am desired to request you to send the original sanctioned estimates, drawings, accepted tender rate lists, etc , to facilitate proper technical scrutiny

Yours sincerely,

(Y Hanumanthappa) 3/3

To

Sri K Venjeranna, B A , B L ,
Commissioner, Corporation
of the City of Bangalore

9

CORPORATION OF THE CITY OF BANGALORE

No B3 Tr 14/52-3
Enc one file

CORPORATION OFFICES
BANGALORE
Dated 14th April 1953



FROM
THE COMMISSIONER,
CORPORATION OF BANGALORE,
BANGALORE

To

The Secretary to the Government of Mysore,
Local Self Government Department,
Bangalore

C M 9-52-12

13 units of quarters for

SIR

1 Mrs

Sub - REVISED ESTIMATE FOR Rs 54 525/- FOR THE USE OF SWEEPERS IN PLATFORM ROAD, BANGALORE CITY

With reference to your letter No L 21050 dated 4th March 1953, regarding the above subject, I am forwarding herewith the original sanctioned estimates one for Rs 25,000/- and the other for Rs 52,780/- together with drawings and accepted tender rates list for reference and kind return when done with

Yours faithfully,

Jenjerappa
(K Henjerappa,) 11/4
COMMISSIONER

MKR/-

7354/M3 U.O.-C CE 22/3/53 No 3701 10

CORPORATION OF THE CITY OF BANGALORE

No B3 C 490/49-50 776

CORPORATION OFFICES
BANGALORE
Dated 27th April 1953

FROM
THE COMMISSIONER,
CORPORATION OF BANGALORE
BANGALORE

28 APR 1953

To
The Secretary to the Government of Mysore,
Local Self Government Department,
Bangalore

& MAs

SIR

SUBJECT Construction of 1st floor over front row of shops in Sri Krishnarajendra Market

****

I write to invite kind reference to this office letter No B3 C 490/49-50 dated 17-12-52 regarding the above subject and to request you to kindly obtain sanction of Government to the revised estimate early as the contractors are urging to settle their claims

Yours faithfully,

(K HENJERAPPA,) 2574
COMMISSIONER

24.4.53

TNL/-
23/4/53

G R S App F VI—G 2]

SUBJECT

11

Diary No of letter replied to

General and Revenue Secretariat

( )

the 19

Date of issue 195

Signed by

May this be—
- ( ) printed ?
- (i) treated as a standing order ?
- (ii) published in the Gazette English Part ?
- (iv) translated ?
- (v) placed at the disposal of the Press ?
- (v) published in the Gazette Kannada Part ?

7 Copies

Section E M
Serial No 9-52
File No 13

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—

G o no L 7740-2/ml 40-44-18 dated 2 2 1945 Corresponding to estimate for Rs 25 000/ for the Order thereon—No Construction of 12 Blocks of Sweepers Quarters in B'lore city

2) G o no L 6898-9/ml 40 45 20 dated 17 1 46 approving the acceptance of the tender of Sri R Chandra-Sekharaiah, Contractor, for the certain deviations for

the execution of the works
Referred to as the G O dated
2-2-45 Read above

3) G O No L 8970-3/C M
9-49-75 dated 20-2 1950
Sanctioning a modified
Estimate for Rs 52 780/
as Respect of the above work
and the acceptance of the Lowest
Tender of Sri P Narayanaswami
for the execution of the work
and the entrusting of the
Construction of the Remaining
Two units (Quarters) to the
Lowest Tenderer Sri P Narayanaswami

4) Correspondence ending
with Letter No B3 P R 14/52-53
dated 14 4 53 from
the Executive, C C B forwarding

List of Enclosures

Copied by

Examined by

WD 01406—GPB—12 000 —23 10 52

G R S App F G 3

GENERAL AND REVENUE SECRETARIAT

(Continuation sheet draft form)

for Sanction a final revised estimate for Rs 5,23,/ based on the actual creation of all the 13 Units and adding that the Cost of them were only Rs 18,612/ Exclusive of the amount of Rs 39,913/ already paid and the net amt of Rs 5000/ provided in the 1952-53 Budget under Slum clearance, Platform, Road Sweepers Quarters area" and the balance from amt of the allotment for 1953-54 ~~Order No L~~ 5) Vide Govt No 1745/RB 52-53 dated 3-2-1953 from the Chief Engineer on the Subject

Order No L 4280-83 11-2-53

The revised estimate

as approved by the Corpn at the meetings held on 15 9 52

WD 01417-GPB—25 000—3 11 52

for Rs 574,525/- on respect of the above work as per estimate as sanctioned. The cost will be met out of the Corporation funds

Sd/-
Dy Asst Secy
3/7/82

To

1) The Chairman, CCB (through the Mayor) with records
2) " PE
3) " Controller, S & D.
4) " Auditor CCB

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

READ:-

Government Order No L 7740-2/41 40-44-18 dated 2nd February 1945 sanctioning an estimate for Rs 75,000/- for the construction of 13 blocks of sweepers quarters in Bangalore City

2 Government Order No L 6908-9/41 40-45-50 dated 17th January 1946 approving the acceptance of the tender of Sri P Chandrasekhariah, Contractor, with certain directions for the execution of the work referred to in the Government Order dated 2nd February 1945 read above

3 Government Order No L 6970-3/41 11-49-75 dated 20th February 1950 sanctioning a modified estimate for Rs 52,780/- in respect of the above work and the acceptance of the lowest tender of Sri P. Narayanaswami for the execution of the work and the entrusting of the construction of the remaining ten units (quarters) to the lowest tenderer Sri P Narayanaswami

4 Correspondence ending with letter No T3 1 P 14/52-53 dated 14th April 1953 from the Commissioner, Corporation of the City of Bangalore, forwarding for sanction a final revised estimate for Rs 54,523/- based on the actual execution of all the 13 units as approved by the Corporation at its meeting held on 15 th September 1952 and adding that the cost of the work Viz , 18,612/- exclusive of the amount of Rs 39,913/- already paid will be met out of Rs 5,000/- provided for the 1952-53 Budget under Slum clearance, plat form, Road sweepers Quarters area" and the balance from out of the allotment for 1953-54

5 Un-official Note No 1745/RB 52-53 dated 3rd February 1953 from the Chief Engineer of Mysore, Bangalore on the subject

ORDER NO L 4280-83 /CMP 9-52 13

Dated, Bangalore, the 11th July 53

The revised estimate for Rs 54,525/- in respect of the above work as per actuals is sanctioned The cost will be met out of the Corporation funds

(V Venumanthappa)
For Secretary to Government,
L S G & Planning Departments

P T O

To

The Commissioner, Corporation of the City of Bangalore
(thro' the Mayor with records)
" Chief Engineer of Mysore, Bangalore,
" Controller, State Accounts Department, Bangalore,
" Auditor, Corportion of the City of Bangalore

knr-7/c 7

notes — 7

corresp — 14

21